

STATION NAME	STATION NO.	PACKAGE	Excavation	Lean	Footing/ Columns	Beams	Precast Deck Slab	Cast in Place Deck slab	Back filling	J Bolt Installation	Installation of Y Columns	Installation of Trusses Assembly	Erection of waiting area	Installation of Corrugated sheet	Installation of stair column & stairs	Installation of canopy of stairs	Lift Pit	Lift Structure & Panels	Lift Installation & Commissioning	Escalator Pit	Escalator Installation & Commissioning	Electrical Conduits & Pipes	UGW Tank	Ticket booth & Toilet	Gen, Elec, & Trans room	Station % Progress	
ABDULLAH CHOWK	1E	GL-6	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	
KDA FLAT	2A		-	-	-	-	-	100%	-	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	18%
KARIMI CHOWK	3A		-	-	-	-	-	100%	-	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	18%
SURJANI	4A		-	-	-	-	-	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
2 MIN. CHOWRANGI	5A		-	-	-	-	-	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
2400 ROAD	6A		-	-	-	-	-	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
POWER HOUSE CHOWRANGI	7A		-	-	-	-	-	100%	-	100%	100%	0%	50%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	26%
ROAD 4200	8A		-	-	-	-	-	100%	-	100%	100%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	29%
UP MOR	9A		-	-	-	-	-	100%	-	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	18%
NAZIMABAD NO. 1	18B		-	-	-	-	-	100%	-	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	18%
SANITARY MARKET	19B		-	-	-	-	-	100%	-	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	18%
LASBELA	20B		-	-	-	-	-	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
GURUMANDIR	21B		-	-	-	-	-	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
NAGAN CHOWRANGI	10D	GL-7	0%	0%	0%	0%	0%	-	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	
ERUM	11C		100%	100%	100%	100%	100%	-	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%	-	0%	0%	48%	
JUMMA BAZAR STATION	12C		100%	100%	100%	100%	100%	-	100%	100%	100%	100%	100%	0%	100%	0%	100%	0%	0%	100%	0%	100%	-	0%	5%	67%	
5 STAR STATION	13C		100%	100%	100%	100%	100%	-	100%	100%	0%	0%	0%	0%	0%	0%	100%	100%	0%	100%	0%	100%	-	0%	0%	52%	
HYDERI STATION	14C		100%	100%	100%	100%	100%	-	100%	100%	100%	20%	0%	0%	0%	0%	100%	100%	0%	100%	0%	100%	-	0%	0%	58%	
ABDUL SATTAR EDHI	15C		100%	100%	100%	100%	100%	-	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%	-	0%	0%	48%	
BAQAI STATION	16C		100%	100%	100%	100%	100%	-	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%	-	0%	0%	48%	
MODEL PARK STATION	17C		100%	100%	100%	100%	100%	-	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%	-	0%	0%	48%	